

IAT-C Weekly Construction Status Update

Institute of Applied Technology -
Construction (IAT-C) & Multi-Trades

30 June 2023



Context

TAFE NSW is delivering the Institute of Applied Technology - Construction; an \$84.5M Capital investment located at the TAFE NSW Nepean - Kingswood campus.

This new State of the Art, 5 Star Green Star Multi-trades facility will provide specialised training in construction, carpentry, electrical and plumbing, to support trades skills shortages in the Western Sydney Region.

The Institute of Applied Technology is a new education offering from the NSW Government, where leading educational institutions and industry will co-locate, co-design, and co-deliver theoretical and practical learning to empower people with the skills and experience they need to thrive in life and work. It will provide employable outcomes, transferrable skills, blended learning, and flexible pathways. This will ensure that NSW has a workforce ready to meet the needs of industry and future infrastructure demand.



Highlights and Achievements (Week ending 30/06/2023)

- Continuation of steel to Civil high risk area
- Continuation of civil ground works and external landscaped areas, stairs and pathways
- Continuation of services rough-in and fit-off
- Continuation of external façade, glazing, and soffits
- Continuation of internal partition framing, insulation, internal wall sheeting, painting, and ceiling grids
- Continuation of structural steel roof framing, skylights, and roof sheeting
- Continuation of tiling works to amenities
- Continuation of floor finishes
- Continuation of joinery installation
- Continuation of installation of PV solar panels on roof



Interior progression

Site Photograph (Week ending 30/06/2023)



Southern workshop façade progression



L1 Staff area progression

Site Photograph (Week ending 30/06/2023)




One of five Comms rooms

Institute of
Applied Technology
Construction



Central Atrium progression



Northern outdoor area

Site Photograph (Week ending 30/06/2023)



Next Steps (3/07 – 8/07/2023)

- Continuation of steel to Civil high risk area
- Continuation of civil ground works and external landscaped areas, stairs and pathways
- Continuation of services rough-in and fit-off
- Continuation of external façade, glazing, and soffits
- Continuation of internal partition framing, insulation, internal wall sheeting, painting, and ceiling grids
- Continuation of structural steel roof framing, skylights, and roof sheeting
- Continuation of tiling works to amenities
- Continuation of floor finishes
- Continuation of joinery installation
- Continuation of installation of PV solar panels on roof



Southern outdoor workshop

Traffic Movements (Week commencing 3/07/2023)



Traffic movement through Western Sydney University Werrington South Campus

	Monday 3/07/2023	Tuesday 4/07/2023	Wednesday 5/07/2023	Thursday 6/07/2023	Friday 7/07/2023	Saturday 8/07/2023
Description of Work Activities	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping	Continue tiling works to amenities, blockwork, high level and low level service installation, façade and glazing works, floor box and trenching installation, level 1 framing and sheeting, ceiling works, painting, pathways and civil landscaping
Standing Traffic Control	Not required	Not required	Not required	Not required	Not required	Not required
07.00am	Deliveries of material expected throughout the day	Deliveries of material expected throughout the day	Deliveries of material expected throughout the day	Deliveries of material expected throughout the day	Deliveries of material expected throughout the day	Deliveries of material expected throughout the day
08.00am						
09.00am						
10.00am						
11.00am						
12.00pm						
01.00pm						
02.00pm						
03.00pm						
04.00pm						
05.00pm						
06.00pm						

TAFE NSW Nepean – Kingswood Campus Traffic Plan




TAFE NSW Nepean - Kingswood Campus Specific Risk Assessment and Traffic Control Plan



Truck Access Route and Site Plan


TAFE NSW Nepean – Kingswood Campus Traffic Plan

Western Sydney University Werrington South



Blue = Construction traffic entry
Pink = Construction traffic exit

Traffic control will be in place (as required)
between:
7am and 6pm Monday-Friday
8am and 4pm Saturdays



IATC Construction site entry and exit



All construction vehicles will enter and exit the WSU Werrington South Campus in a controlled manner.

All construction vehicle parking will be maintained within the site compound with entry and exit through TAFE NSW Nepean Kingswood Campus.

No WSU parking will be affected due to the construction.

Key Contacts

- **For key project updates and information about the Institute of Applied Technology - Construction**

- tafensw.edu.au/instituteofappliedtechnology
- Phone: 1800 752 142
- Email: iat@tafensw.edu.au

For all project related questions, concerns or complaints please contact:

Cameron Lang

TAFE NSW Investment Project Director

Email: cameron.lang2@tafensw.edu.au

Phone: 0408 406 919

For all day to day construction related question please contact:

Pierce Brennan,

ADCO Construction Senior Project Manager

Phone: 0419 422 566

Dion Richards

TAFE NSW Senior Project Manager (Ernst & Young)

Phone: 0423 765 833