



CIVIL ENGINEERING REPORT: SOIL & WATER MANAGEMENT  
PLAN

# Institute of Applied Technology for Construction

2-44 O'Connell Street, Kingswood NSW 2747

PREPARED FOR  
ADCO  
L2 7-9 West Street  
North Sydney NSW 2060

Ref: S202025-02-CR01  
Rev: 1  
Date: 09.12.21

Tel: (02) 8437 5000

# Civil Engineering Report: Soil & Water Management Plan

## Revision Schedule

Date	Revision	Issue	Prepared By	Approved By
09.12.2021	1	Preliminary	J. Grinsell	J. Gilligan

### Northrop Consulting Engineers Pty Ltd

ACN 064 775 088 | ABN 81 094 433 100

Level 2, 3 Horwood Place, Parramatta NSW 2150

02 9241 4188 | [sydney@northrop.com.au](mailto:sydney@northrop.com.au) | [www.northrop.com.au](http://www.northrop.com.au)

© 2021 Northrop Consulting Engineers Pty Ltd. All rights reserved.

This document has been prepared on behalf of and for the exclusive use of ADCO and is subject to and issued in accordance with the agreement between ADCO and Northrop Consulting Engineers. Northrop Consulting Engineers accepts no liability or responsibility whatsoever for it in respect of any use of or reliance upon this document by any third party. Copying this document without the permission of ADCO or Northrop Consulting Engineers is not permitted.

## Table of Contents

1. General .....	3
1.1 Introduction.....	3
1.2 Related Reports and Documents .....	3
1.3 The Development .....	3
2. Erosion and Sediment Control.....	4
2.1 Sediment Basin .....	4
2.2 Sediment and Erosion Control Measures .....	5
2.3 Wet Weather Management .....	5
3. Further Commentary .....	6
3.1 SSD Conditions .....	6
Appendix A – Soil & Water Management Plans.....	8
Appendix B – CV .....	9
Appendix C - Consultation Record.....	10

# 1. General

## 1.1 Introduction

Northrop Consulting Engineers Pty Ltd (Northrop) have been engaged by ADCO to prepare the Civil Engineering design and documentation in support of a Construction Certificate for the proposed TAFE NSW Institute of Applied Technology for Construction at 2-44 O'Connell Street, Kingswood.

This report covers the works shown as the Northrop Drawing Package required for the development of the site including:

- Erosion and Sediment control.

## 1.2 Related Reports and Documents

This report is to be read in conjunction with the following reports and documents:

1. Detailed Design Phase Civil Documentation prepared by Northrop:
  - NE-CI-DWG-C01.13 Specification Notes – Sheet 03
  - NE-CI-DWG-C02.01 Sediment and Soil Erosion Control Plan
  - NE-CI-DWG-C02.11 Sediment and Soil Erosion Control Details
2. NSW Department of Housing Manual, "Managing Urban Stormwater Soil & Construction" 2004 (Blue Book)

## 1.3 The Development

### 1.3.1 Precinct and Surrounds

The Institute of Applied Technology for Construction is to be located at the TAFE NSW Kingswood Campus, in the suburb of Kingswood within the Penrith Local Government Area (LGA). The site is located at 2-44 O'Connell Street, Kingswood and legally described at Lot 1 in Deposited Plan (DP) 866081. It has an area of approximately 22 hectares (ha) and is bound by the Great Western Highway to the north and O'Connell Street to the west. The site directly abuts two residential properties to the south and the Western Sydney University, Werrington Campus to the east.

Levels in the northeastern portion of the site fall from approx. RL 56.00 AHD to RL 50.00m AHD at an approximate grade of 5-6% where the proposed building location has been identified. This corresponds to approximately 6.0m difference in elevation. Beyond the potential building locations, the surface falls at a similar grade to northwest towards an existing basin with a permanent pond of water at approx. RL 47.00m AHD.

## 2. Erosion and Sediment Control

The objectives of the erosion and sediment control for the development site will be to ensure:

- Adequate erosion and sediment control measures are applied prior to the commencement of construction and are maintained throughout construction; and
- Construction site runoff is appropriately treated in accordance with Penrith City Council requirements prior to discharge.

As part of the works, the erosion and sedimentation control will need to be provided during the construction phase of the development in accordance with Penrith City Councils requirements and the NSW Department of Housing Manual, "Managing Urban Stormwater Soil & Construction" 2004 (Blue Book) - prior to any earthworks commencing on site.

### 2.1 Sediment Basin

A temporary sediment basin has been designed to capture site runoff during construction and has been located towards the north eastern side of the site, in the lowest point. The construction of the basin will be undertaken in stages to enable maximum runoff capture assisted by diversion swales and direct runoff to the basin.

Calculations to determine the concept design basin size have been based on available geotechnical information regarding soil types and through the use of the Soils and Construction Volume 1 Manual.

To ensure the sediment basin is working effectively it will be maintained throughout the construction works. Maintenance includes ensuring adequate settlement times or flocculation and pumping of clean water to reach the minimum storage volume at the lower level of the settling zone. The settling zone will be identified by pegs to clearly show the level at which design storage capacity is available.

The pumped water from the sediment basin can be reused for dust control during construction.

Overflow weirs are to be provided to control overflows for rainfall events in excess of the design criteria which caters for a storm event up to and including the 1% AEP storm event.

The concept sediment basin sizing is summarised in the table below. Detailed sediment basin sizing, configuration and location shall form part of the Construction Certificate application.

The sediment basin has been located for future conversion into the permanent water quality basin.

## **2.2 Sediment and Erosion Control Measures**

Prior to any earthworks commencing on site, sediment and erosion control measure shall be implemented generally in accordance with the engineering drawings and the “Blue Book”. The measures are intended to be a minimum treatment only as the contractor will be required to modify and stage the erosion and sedimentation control measures to suit the construction program, sequencing, and techniques. These measures may include:

- A temporary site security/safety fence is to be constructed around the site, the site office area, and the proposed sediment basin.
- Sediment fencing provided downstream of disturbed areas, including any topsoil stockpiles.
- Dust control measures including covering stockpiles, installing fence hessian and watering exposed areas.
- Placement of hay bales or mesh and gravel inlet filters around and along proposed catch drains and around stormwater inlets pits; and
- The construction of a temporary sediment basin as noted above.
- Stabilised site access at the construction vehicle entry/exits.

Any stockpiled material, including topsoil, shall be located as far away as possible from any associated natural watercourses or temporary overland flow paths. Sediment fences shall be installed to the downstream side of stockpiles and any embankment formation. All stockpiles and embankment formations shall be stabilised by hydroseeding or hydro mulching on formation.

## **2.3 Wet Weather Management**

In circumstances of heavy rain sufficient to affect site access and ground conditions the Site Manager should complete a site inspection before work commences. The inspection needs to focus on.

- The suitability of pedestrian access to the amenities and into the construction work areas
- The suitability of access for plant and equipment
- The suitability of ground conditions for plant and equipment to operate
- Nominate the construction zones suitable for work to commence
- Actions to remediate those areas not suitable for work to commence (de-water; prepare ground conditions and access ways etc.)

It is noted that the storage of equipment during wet weather will be placed in areas to not prohibit or disrupt operation of the sediment and soil erosion control measures.

## 3. Further Commentary

### 3.1 SSD Conditions

The Minister for Planning and Open Spaces has provided Conditions of Consent for the proposed development at O'Connell Street, Kingswood. Conditions associated with the Construction Soil and Water Management Plan have been provided below with further commentary for consideration by the Certifying Authority.

**B14. The Construction Soil and Water Management Plan (CSWMSP) and the plan must address, but not be limited to the following:**

**(a) be prepared by a suitably qualified expert, in consultation with Council.**

(Northrop) Please refer to the CV of the designer provided in Appendix C. ADCO are to approach Penrith Council to initiate discussions regarding the proposed measures to control soil erosion and sedimentation during construction including proposed methods of discharging stormwater from the site.

**(b) Incorporate the management and mitigation measures contained within the 'Salinity Assessment and Management Plan (Rev A)' prepared by JBS&G Australia and dated 5 February 2021.**

(Northrop) Findings from the JBS&G Report are to be adopted by ADCO on site during the works.

**(c) Measures to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the site.**

(Northrop) A stabilised site access is to be provided with washdown facilities for vehicle access and egress within the development site and at O'Connell Street Gate 2.

**(d) Describe all erosion and sediment controls to be implemented during construction; including as a minimum, measures in accordance with the publication Managing Urban Stormwater: Soils & Construction (4th edition, Landcom 2004) commonly referred to as the 'Blue Book'.**

(Northrop) Please refer to Section 2 of this report and associated Civil Engineering drawings as listed:

- NE-CI-DWG-C01.13 Specification Notes – Sheet 03
- NE-CI-DWG-C02.01 Sediment and Soil Erosion Control Plan
- NE-CI-DWG-C02.11 Sediment and Soil Erosion Control Details

**(e) Provide a plan of how all construction works will be managed in a wet-weather events (i.e., storage of equipment, stabilisation of the Site).**

Please refer to section 2.3 of the report.

**(f) detail all off-Site flows from the Site; and**

Once stormwater is collected in the sediment basins and flocculated, clean water is to be discharged to existing site stormwater infrastructure within the development site and / or overland.

**(g) describe the measures that must be implemented to manage stormwater and flood flows for small and large sized events, including, but not limited to, 1 in 5-year ARI.**

Please refer to Section 2 of this report and associated Civil Engineering drawings as listed:

- NE-CI-DWG-C01.13 Specification Notes – Sheet 03
- NE-CI-DWG-C02.01 Sediment and Soil Erosion Control Plan
- NE-CI-DWG-C02.11 Sediment and Soil Erosion Control Details

The erosion and sediment control plans have been designed in accordance with the requirements of NSW Department of Housing Manual, “Managing Urban Stormwater Soil & Construction” 2004 (Blue Book).

Surface flows generated during storm events up to the 1 in 5-year storm event are directed over land or within the constructed pit and pipe network to the sediment basin. Stormwater runoff that has accumulated in the basin is to be flocculated prior to discharge to the existing stormwater system.


Storm events greater than the 1 in 5 year will still experience flows being directed to the sediment basin however the site will likely become overwhelmed as temporary control measures are not typically sized to cater for such events both in the Blue Book and Council’s requirements. Stormwater will likely overtop the basin and spill to open areas downstream of the works.



## Appendix A – Soil & Water Management Plans

## CONCRETE (cont)

1. ROCK USED IN THE SCORE PROTECTION SHALL CONSIST OF MATERIAL WHICH COMPLIES WITH THE NOTES AND THE DRAWINGS. THIS REQUIREMENT APPLIES TO BOTH REPORTED ROCK AND IN-SITU ROCK WHICH IS RE-USED.
2. INDIVIDUAL ROCKS SHALL BE FREE FROM CRACKS, CLEFTS/BEAMS, SCALES OR DEFECTS WHICH WOULD RESULT IN THE BACKFILL OF THE ROCK IN SERVICE.
3. ROCK UNITS SHALL BE EITHER SEGMENTARY ROCK OR Y OR BEDDING CRISTIAN, AND AS A MINIMUM, SHALL SATISFY THE FOLLOWING CRITERIA:
  - ROCK SHALL BE BROUGH AND ANGULAR
  - ROCK SHALL HAVE A MINIMUM DRY DENSITY OF 2000 kg/m<sup>3</sup>
  - INFERIOUS ROCK SHALL HAVE NO MORE THAN 10% BY VOLUME OF MATERIAL WHICH IS SOFT OR WEAKER THAN THE SURROUNDING ROCK



1. THE METHOD OF ROCK PLAYMENT SHALL BE THE EFFECTED REBOUNDING OF THE ROCK OFF THE SURFACE OF THE ROCK LEVELS AND BOUNDRY REQUIREMENTS, AS SATISFIED IN ADDITION, THE ROCK SHALL BE PLAYED IN SUCH A MANNER THAT IT IS NOT FREE TO MOVE, ROCK AND IT SHALL NOT BE ROLLED OR DROPPED INTO POSITION. IT SHALL BE PLAYED
5. THE METHOD OF ROCK PLAYMENT SHALL BE SUCH AS TO MINIMIZE ITS REBOUNDING ON HANDLING AND THE PRODUCTION OF FINES.
6. A NON-WEIGHTED ROCK (BETWEEN 440 OR EQUIVALENT) SHALL BE PLACED UNDERNEATH AND BEHIND ALL ROCK AMBUSH AND EXTEND TO THE REAR OF THE ROCK AMBUSH. THE ROCK SHALL BE PLACED ON THE DRAWINGS. THE ROCKS SHALL BE LAD ON A VERTICAL TAPPED BATTER THAT IS FREE OF OVERLAPS OR SHARP OBJECTS.
7. THE EFFECTIVE LAYERS SHALL EITHER OVERLAP ON ANOTHER BY THE METHOD OF STAIN OR BE PLACED ON A NON-BOUNDBREAKABLE MATERIAL.
8. ROCK SUB-AMBUSH SHALL BE PLACED ON THE EFFECTIVE IN A LAYER NO LESS THAN 50MM THICK (UNLESS NOTED OTHERWISE ON DRAWINGS).
9. ROCK AMBUSH SHALL BE SELECTIVELY HAND PLACED UPON THE ROCK SUB-AMBUSH TO INSURE A SUFFICIENT CONTACT INDIVIDUAL ROCKS ARE PLACED IN SUCH A MANNER AS TO MINIMIZE THE DISTURBANCE OR DISOCCUPATION OF THE SUB-AMBUSH.
10. THE ROCK AMBUSH SHALL BE NO LESS THAN 35MM THICK (UNLESS NOTED OTHERWISE ON THE DRAWINGS).
11. THE ROCK AMBUSH AND SUB-AMBUSH ROCK SHALL BE PLACED TO THE CONSTRUCTION TOLERANCES SHOWN ON THE DRAWINGS.
12. AT LEAST FORTYFOUR (44) DAYS PRIOR TO THE SUPPLY OF ANY CONSTRUCTION MATERIALS, THE ROCK AMBUSH SHALL BE PLACED TO DEMONSTRATE THAT THE ROCK AMBUSH SHALL BE SUPPLIED COMPLETES WITH THE REQUIREMENTS OF THE SPECIFICATION.

- THE USER OF THE 3D MODEL INFORMATION SHALL CONSTITUTE ACCURATE REFLECTION OF NORTHROP'S DESIGN AT THE TIME OF FINAL DESIGN DEVELOPMENT AND SHALL NOT FULLY REFLECT THE DESIGN REVISIONS AND/OR CONSTRUCTION CHANGES THAT MAY BE REQUIRED BY THE CONTRACTOR PRIOR TO INCORPORATION IN THE CONSTRUCTION WORKS.

1. ROCK USED IN THE SCOUR PROTECTION SHALL CONSIST OF MATERIAL WHICH COMPLIES WITH THESE NOTES AND THE DRAWINGS. THIS

1. DRINKING WATER AND REGULATIONS, WITH PARTICULAR REFERENCE TO THE PROTECTION OF THE PUBLIC WATER SUPPLY, SOILS AND CONSTRUCTION, THE BLUE BOOK, THIS SOIL AND MATERIALS SECTION, AND THE PROPOSED SUBMITTAL DURING THE CONSTRUCTION OF THE PROJECT.
2. MINIMUM PROTECTION OF THE PUBLIC WATER SUPPLY, WITH PARTICULAR REFERENCE TO THE PROTECTION OF THE PUBLIC WATER SUPPLY, SOILS AND CONSTRUCTION, THE BLUE BOOK, THIS SOIL AND MATERIALS SECTION, AND THE PROPOSED SUBMITTAL DURING THE CONSTRUCTION OF THE PROJECT.
3. ESTABLISH ALL REQUIRED SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
4. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
5. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
6. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
7. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
8. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
9. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
10. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
11. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
12. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
13. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.
14. ESTABLISH ALL SEPARATION FROM INDIVIDUAL BUILDING ZONES, AS REQUIRED, AND AS PRECISED BY THE SUBMITTAL.

1. PRIOR TO ANY FORECAST WEATHER EVENT, LIKELY TO RESULT IN  
SEGMENT 1 OPEN RINOFF ON THE SITE ANY EXISTING DETENTION

INSTITUTE OF APPLIED

**NORTHROP**

Sydney

Level 11 345 George Street, Sydney NSW 2000  
Ph (02) 9241 4188 Fax (02) 9241 4324  
sydney@northrop.com.au ABN 61 004 433 100

Email

REVISION	DESCRIPTION	ISSUED	VERD	APD	DATE
A	ISSUED FOR CROWN ROSS VERIFICATION CERTIFICATE	10		16	18/11/21

DRAWN: C. PASKE

DESIGNED: T. BUGAEV

JOB MANAGER: J. GILLIGAN

VERIFIER: .

CLIENT

NSW GOVERNMENT

TAFE NSW

DRAWING NOT TO BE USED FOR CONSTRUCTION UNTIL  
VERIFICATION SIGNATURE HAS BEEN ADDED

BUILDER



ALL OPERATIONS TO BE WORKED ON SITE BEFORE COMMENCING WORK.

NORTHROP ACCEPTS NO RESPONSIBILITY FOR THE USABILITY, COMPLETENESS OR SCALE OF DRAWINGS TRANSMITTED ELECTRONICALLY.

THIS DRAWING MAY HAVE BEEN PREPARED USING A COLOR AND MAY BE REPRODUCED IF COPIED TO BLACK & WHITE.

0 5 10 15 20 25m

SCALE 1:500 @ A1

**NORTHROP**

Sydney

Level 11 345 George Street, Sydney NSW 2000  
Ph (02) 9241 4188 Fax (02) 9241 4324  
Email [sydney@northrop.com.au](mailto:sydney@northrop.com.au) ABN 61 094 433 1000

PROJECT


**INSTITUTE OF APPLIED  
TECHNOLOGY FOR CONSTRUCTION**  
**12-44 O'CONNELL ST,  
KINGSWOOD NSW 2747**

DRAFTING TITLE


**CIVIL ENGINEERING PACKAGE  
SEDIMENT AND SOIL EROSION  
CONTROL PLAN**

DRAWING NUMBER

NE-CI-DWG-C0-02.01



SITE PARAMETERS	
CONSTRAINT	VALUE
TOTAL DISTURBED AREA (ha)	2.7
SOIL TEXTURE GROUP	F
DESIGN RAINFALL DEPTH (DAY'S)	5.0
DESIGN RAINFALL DEPTH (PERCENT)	80.0
X-DAY Y-PERCENTILE RAINFALL EVENT	27.1
C <sub>y</sub>	0.4
SETTLING ZONE VOLUME (m <sup>3</sup> )	39.5
SEDIMENT STORAGE VOLUME (m <sup>3</sup> )	52
TOTAL BASIN VOLUME (m <sup>3</sup> )	457



15m STAR PICKETS AT  
MAX 25m CENTRES

SELF-SUPPORTING  
GRILLE

15m STAR PICKETS AT

90

100

KNEE-SOLE INLET



## Appendix B – CV





### **James Gilligan**

Associate | Senior Civil Engineer

#### **BE (Civil) MIEAust CPEng NER**

James is a Senior Civil Engineer with over 14 years' experience managing and delivering buildings and complex civil infrastructure projects requiring design from the concept phase through to construction and post construction stages.

James also has particular experience in project management and contract administration. James' technical background includes civil design of utilities, earthworks, stormwater and roads for subdivision and buildings projects across all types of development including Education, Residential, Commercial & Industrial.

### **Project Experience**

#### **Urban Redevelopment**

- St Leonards South Precinct
- Frasers Central Park, Broadway
- Tailors Walk, Pemberton Street, Botany
- 150 Epping Road, Lane Cove
- Glebe Affordable Housing Project, Glebe
- Altrove Stage 7 & 9, Schofields
- Airds Subdivision Works, Airds
- Pemulwuy Southern Lands, Pemulwuy
- Stellar Apartments, Ryde
- 10 Hall Street, Bondi
- McEvoy Street, Waterloo

#### **Public Domain and Open Spaces**

- Endeavour Energy Southern Carpark, Huntingwood
- Windsor Station Bus Interchange, Windsor
- Waterfall Station Easy Access Upgrade
- New Acton South Carpark, Canberra
- Elara Neighbourhood Centre, Elara
- Hurstville Bus Interchange, Hurstville
- Twin Creeks Golf Club, Luddenham
- Croom Regional Sporting Complex, Croom

#### **Infrastructure / Utilities Coordination**

- Southern Sydney Freight Line
- Northwest Rail Link
- Sydney International Airport – Stage 2B

#### **Health**

- Manly AYAH
- Bungaribee House Relocation, Blacktown
- Bunya Facility, Blacktown
- Cumberland West Mental Health Facility
- Westmead Mental Health Facility

#### **Commercial / Industrial**

- Ingram Micro Warehouse
- Goodyear Warehouse
- 1-5 Interchange Drive, Eastern Creek
- 2-4 Interchange Drive Eastern Creek
- 9-11 Interchange Drive, Eastern Creek
- 17-19 Interchange Drive, Eastern Creek
- 21-23 Interchange Drive, Eastern Creek
- Bunnings Distribution Centre, Eastern Creek
- Basalt Road, Greystanes
- Blum Australia Warehouse, Hoxton Park
- Masters Home Improvement, Penrith
- Masters Home Improvement Wagga Wagga
- AMP Shopping Centre, Glenmore Park
- Kingsford Smith Distribution Centre, Mascot
- Danks Hardware Distribution Centre

#### **Education**

- Edmondson Park Primary School
- Galungara Public School
- Jordan Springs Public School
- Catherine Field Public School
- East Leppington Public School
- Estella Public School
- Googong Public School
- Murrumbateman Public School
- Westmead Catholic College
- St Joseph's College, Hunters Hill
- Barker College Junior School and Early Learning Centre
- Kingswood TAFE
- Meadowbank TAFE
- Western Sydney University, Westmead

## Appendix C - Consultation Record