



IATC WEEKLY CONSTRUCTION STATUS UPDATE

INSTITUTE OF APPLIED TECHNOLOGY CONSTRUCTION (IATC)

26th November 2021

OUR IATC ROADMAP





03 2021

Contractor RTA and First Partner Workshop 04 2021

Q1 2022

Q2 2022

Q3 2022

04 2022

Q1 2023

Education Model

Education Model agreed by all partners

Marketing Campaign

IATC Marketing Campaign begins ahead of enrolment period

Operational Readiness

Preparation for IAT opening

- Recommendation to award made for building contractor
- First all partner workshop takes place

Collaboration Agreements and Construction

- Collaboration Agreements signed by Uni & principal industry partner
- Building construction commences

Operating Model

- Operating Model developed
- Product development
- Workforce planning
- Op Readiness plan refined

Construction Complete

Construction complete and ready for handover to business

We are here

HIGHLIGHTS AND ACHIEVEMENTS (WE 26/11/21)

- ✓ Installation of temporary site accommodation.
- ✓ Site clearance of grass and top soil 30% complete.
- ✓ Environmental protection grid installed.
- ✓ Site boundaries have been confirmed and fence installed.
- ✓ Site reference points and markers have been established.
- ✓ Tree protection and removal program continues.
- ✓ Sediment controls installed.







NEXT STEPS (26/11/21-10/12/21)

NOVEMBER

- Site establishment continues.
- Construction Traffic Management Plan (CTMP) review and consultation.

DECEMBER

- Tree protection and removal program complete.
- Site clearance of grass and top soil 100% complete.
- Delivery of permanent construction site accommodation
- Power, water and sewer connections completed.
- Excavation and piling works commence.

Preparation for site sheds and construction parking



PARKING AND TRAFFIC MOVEMENTS (WC 29/11/21)

Tuesday 30th November - Two flatbed trucks to enter and exit Gate 2 TAFE NSW Nepean-Kingswood campus before 8.00am.

Wednesday 31st November - Two trucks to enter and exit Gate 2 TAFE NSW Nepean-Kingswood campus.



